



**FDOT District Five– Leesburg Operations**  
**1405 Thomas Road Leesburg, Florida, 34748**  
**352-315-3100**

Outside Consultant
In-House Construction
Maintenance

**Project Status Report as of September 20, 2020**

LAKE						
SR 46 from west of US 441 to Round Lake Road (Wekiva Parkway Sections 3A and 3B)						
FIN #	238275-2-52-01, 238275-3-52-01					
CONTRACT #	T5589					
Conventional Pay Item						
PROJECT DESCRIPTION: The project includes an at-grade intersection of U.S. 441 and State Road (S.R.) 46, with a grade separated flyover from southbound U.S. 441 to eastbound S.R. 46. The project also includes the reconstruction of S.R. 46 into a six-lane divided controlled access roadway.						
					TIME	COST
CONTRACTOR:	GLF Construction Corporation	LET DATE:	6/14/2017	ORIGINAL:	850	\$32,839,302.36
FED. AID #:	8886919A	NTP:	8/01/2017	CURRENT:	1,019	\$33,699,239.31
FUND TYPE	Construction	TIME BEGAN:	10/30/2017	ELAPSED:	1,029	\$34,176,541.14
		WORK BEGAN:	10/30/2017	% ORIGINAL:	121.06%	104.07%
		EST. COMPLETION:	Fall 2020	% TO DATE:	100.98%	101.42%
CONTACT			PHONE		EMAIL	
CEI PROJECT ADMINISTRATOR			Scott Moffatt		C: 321-624-8861 <a href="mailto:smoffatt@rkk.com">smoffatt@rkk.com</a>	
FDOT PROJECT MANAGER:			Eric Jaggars		O: 352-326-7715 C:352-459-9751 <a href="mailto:eric.jaggars@dot.state.fl.us">eric.jaggars@dot.state.fl.us</a>	
CONTRACTOR'S PROJECT MANAGER:			Kevin Wishnacht		C: 407-955-1944 <a href="mailto:kwishnacht@qlfusa.com">kwishnacht@qlfusa.com</a>	

LAKE						
SR 19 over Little Lake Harris Bridge # 110026						
FIN #	238319-2-52-01					
CONTRACT #	E5Y62					
Design Build						
PROJECT DESCRIPTION: Design and construction of State Road (S.R.) 19 over Little Lake Harris Bridge #11026 from Savage Circle to north of Hickory Points.						
					TIME	COST
CONTRACTOR:	Leware Construction Co. of Florida	LET DATE:	3/21/2017	ORIGINAL:	950	\$22,219,000.00
FED. AID #:	00B5025B	NTP:	6/15/2017	CURRENT:	1,080	\$22,351,915.67
FUND TYPE	Design Build	TIME BEGAN:	6/15/2017	ELAPSED:	1,190	\$21,621,209.57
		WORK BEGAN:	6/15/2017	% ORIGINAL:	125.26%	97.31%
		EST. COMPLETION:	Summer 2020	% TO DATE:	110.19%	96.73%
<b>FINAL ACCEPTED 9/14/2020</b>						
CONTACT			PHONE		EMAIL	
CEI PROJECT ADMINISTRATOR			David Smith		O: 352-324-6472 C: 407-948-3946 <a href="mailto:dsmith@metriceng.com">dsmith@metriceng.com</a>	
FDOT PROJECT MANAGER:			Eric Jaggars		O: 352-326-7715 C: 352-459-9751 <a href="mailto:eric.jaggars@dot.state.fl.us">eric.jaggars@dot.state.fl.us</a>	
CONTRACTOR'S PROJECT MANAGER:			Jeremy Welch		O:352-787-1616 C:352-516-7248 <a href="mailto:jwelch@lewarecc.com">jwelch@lewarecc.com</a>	

LAKE AND SEMINOLE COUNTIES						
SR 429/46 from west of Old McDonald Road to east of Wekiva Park Road (Wekiva Parkway Section 6)						
FIN #	238275-7-52-01					
CONTRACT #	E5Y47					
Design Build						
PROJECT DESCRIPTION: Design 5.5 miles of limited access toll road largely along the existing State Road 46 corridor from west of Old MacDonald Road to east of Wekiva Park Road. The project will include designing: an additional non-tolled, service road for local travel; a new, higher-profile bridge that is aesthetically pleasing over the Wekiva River; and, three wildlife bridges to allow animals to pass safely between the Seminole State Forest, Rock Springs Run State Reserve and Lower Wekiva River Preserve.						
					TIME	COST
CONTRACTOR:	Superior Construction Co. Southeast	LET DATE:	3/22/2017	ORIGINAL:	1,270	\$234,544,468.00
FED. AID #:	3141036P	NTP:	6/27/2017	CURRENT:	1,596	\$237,401,159.11
FUND TYPE	Design Build	TIME BEGAN:	10/18/2017	ELAPSED:	1,182	\$198,120,193.98
		WORK BEGAN:	10/18/2017	% ORIGINAL:	93.07%	84.47%
		EST. COMPLETION:	Early 2022	% TO DATE:	74.06%	83.45%
CONTACT			PHONE		EMAIL	
CEI PROJECT ADMINISTRATOR			Arnaldo Larrazabal		C: 786-205-2699 <a href="mailto:arnaldo.larrazabal@rsandh.com">arnaldo.larrazabal@rsandh.com</a>	
FDOT PROJECT MANAGER:			Rick Vallier		O: 386-943-5283 C: 386-846-4149 <a href="mailto:rick.vallier@dot.state.fl.us">rick.vallier@dot.state.fl.us</a>	
CONTRACTOR'S PROJECT MANAGER:			Jeremy Andrews		C: 904-509-0868 <a href="mailto:jandrews@superiorfla.com">jandrews@superiorfla.com</a>	

## Project Status Report as of September 20, 2020

LAKE						
CR 46A Realignment from SR 46 to North of Arundel Way (Wekiva Parkway Section 5)						
<b>FIN #</b>	238275-8-52-01					
<b>CONTRACT #</b>	T5582					
Conventional Pay Item						
<b>PROJECT DESCRIPTION:</b> Design the non-tolled relocation of CR 46A out of the Seminole State Forest for 2.5 miles from north of Arundel Way to connect to State Road 429 east of Camp Challenge Road.						
					TIME	COST
<b>CONTRACTOR:</b>	Halifax Paving, Inc	<b>LET DATE:</b>	2/22/2017	<b>ORIGINAL:</b>	650	\$9,883,549.93
<b>FED. AID #:</b>	8886602A	<b>NTP:</b>	5/09/2017	<b>CURRENT:</b>	756	\$9,892,004.75
<b>FUND TYPE</b>	Construction	<b>TIME BEGAN:</b>	6/13/2017	<b>ELAPSED:</b>	838	\$9,596,946.72
		<b>WORK BEGAN:</b>	6/13/2017	<b>% ORIGINAL:</b>	128.92%	97.10%
		<b>EST. COMPLETION:</b>	Fall 2020	<b>% TO DATE:</b>	110.85%	97.02%
CONTACT		PHONE		EMAIL		
<b>PROJECT ADMINISTRATOR</b>		Kim Navarro		O: 407-482-7829		<a href="mailto:kim.navarro@dot.state.fl.us">kim.navarro@dot.state.fl.us</a>
<b>CONTRACTOR'S PROJECT MANAGER:</b>		Steve Blair		O: 386-676-0200 C: 386-547-3422		<a href="mailto:hpi-steve@cfl.rr.com">hpi-steve@cfl.rr.com</a>

LAKE						
SR 33 Over Green Swamp Bridge						
<b>FIN #</b>	433860-1-52-01 and 436127-1-52-01					
<b>CONTRACT #</b>	T5637					
CONSTRUCTION LUMP SUM						
<b>PROJECT DESCRIPTION:</b> Replace the existing bridge on SR 33 over Green Swamp in Clermont, milling and resurfacing of approaches. The project also will create a southbound left-turn lane from S.R. 33 to CR 561.						
					TIME	COST
<b>CONTRACTOR:</b>	Leware Construction Company of Florida	<b>LET DATE:</b>	10/31/2018	<b>ORIGINAL:</b>	165	\$3,244,000.00
<b>FED. AID #:</b>	3512030P	<b>NTP:</b>	1/15/2019	<b>CURRENT:</b>	599	\$6,480,176.27
<b>FUND TYPE</b>	Construction	<b>TIME BEGAN:</b>	2/14/2019	<b>ELAPSED:</b>	482	\$4,748,711.62
		<b>WORK BEGAN:</b>	5/28/2019	<b>% ORIGINAL:</b>	292.12%	146.38%
		<b>EST. COMPLETION:</b>	Early 2021	<b>% TO DATE:</b>	80.47%	73.28%
CONTACT		PHONE		EMAIL		
<b>CEI PROJECT ADMINISTRATOR</b>		Elie Assi		O: 352-326-7745 C: 904-237-9296		<a href="mailto:eassi@eismanrusso.com">eassi@eismanrusso.com</a>
<b>FDOT PROJECT MANAGER:</b>		Karen Madrid		O: 352-326-7767		<a href="mailto:karen.madrid@dot.state.fl.us">karen.madrid@dot.state.fl.us</a>
<b>CONTRACTOR'S PROJECT MANAGER:</b>		Bob Eison		O: 352-267-6303 C: 352-787-1616		<a href="mailto:beison@lewarecc.com">beison@lewarecc.com</a>

LAKE						
SR 19 (Bay Street) from west of Norton Avenue to Lake Saunders Drive						
<b>FIN #</b>	439138-1					
<b>CONTRACT #</b>	E5Z92					
Payment type (lump sum or conventional)						
<b>PROJECT DESCRIPTION:</b> Mill and reusface SR 19 (Bay Street) from west of Norton Avenue to Lake Saunders Drive						
					TIME	COST
<b>CONTRACTOR:</b>	D.A.B. Constructors, Inc.	<b>LET DATE:</b>	11/05/2019	<b>ORIGINAL:</b>	360	\$3,448,888.88
<b>FED. AID #:</b>		<b>NTP:</b>	1/10/2020	<b>CURRENT:</b>	377	\$3,448,888.88
<b>FUND TYPE</b>		<b>TIME BEGAN:</b>	3/10/2020	<b>ELAPSED:</b>	195	\$725,817.11
		<b>WORK BEGAN:</b>	3/10/2020	<b>% ORIGINAL:</b>	54.17%	21.04%
		<b>EST. COMPLETION:</b>	Early 2021	<b>% TO DATE:</b>	0.28%	21.04%
CONTACT		PHONE		EMAIL		
<b>CEI PROJECT ADMINISTRATOR</b>		Ray Gopal		407-408-6024		<a href="mailto:rgopal@eismanrusso.com">rgopal@eismanrusso.com</a>
<b>FDOT PROJECT MANAGER:</b>		Karen Madrid		O: 352-326-7767		<a href="mailto:karen.madrid@dot.state.fl.us">karen.madrid@dot.state.fl.us</a>
<b>CONTRACTOR'S PROJECT MANAGER:</b>		Lysle Tower				<a href="mailto:lyslet@dabcon.com">lyslet@dabcon.com</a>



Outside Consultant
In-House Construction
Maintenance

## Project Status Report as of September 20, 2020

LAKE						
Lake Wekiva Trail from County Road 435 to State Road 46						
FIN #	430975-5					
CONTRACT #	T5652					
PROJECT DESCRIPTION: Build section 4B (2.6 miles) from CR 435 to SR 46						
					TIME	COST
CONTRACTOR:	Southland Construction, Inc.	LET DATE:	12/04/2019	ORIGINAL:	290	\$2,616,100.01
FED. AID #:		NTP:	1/03/2020	CURRENT:	303	\$2,616,100.01
FUND TYPE		TIME BEGAN:	3/4/2020	ELAPSED:	201	\$2,426,062.29
		WORK BEGAN:	3/4/2020	% ORIGINAL:	69.31%	92.74%
		EST. COMPLETION:	Late 2020	% TO DATE:	0.34%	92.74%
CONTACT			PHONE		EMAIL	
CEI PROJECT ADMINISTRATOR		Ray Gopal	407-408-6024		<a href="mailto:rgopal@eismanrusso.com">rgopal@eismanrusso.com</a>	
FDOT PROJECT MANAGER		Eric Jagggers	O: 352-326-7715 C: 352-459-9751		<a href="mailto:eric.jagggers@dot.state.fl.us">eric.jagggers@dot.state.fl.us</a>	
CONTRACTOR'S PROJECT MANAGER		Bill Bierman				

LAKE						
U.S. 441 Widening from Lake Ella Road to Avenida Central						
FIN #	238395-5					
CONTRACT #	T5650					
PROJECT DESCRIPTION: Add lanes and reconstruct intersection of County Road 25 and U.S. 441 in Lady Lake						
					TIME	COST
CONTRACTOR:	Southland Construction Inc.	LET DATE:	3/11/2020	ORIGINAL:	1,030	\$44,959,999.99
FED. AID #:		NTP:	5/29/2020	CURRENT:	1,030	\$44,959,999.99
FUND TYPE	Construction	TIME BEGAN:	7/27/2020	ELAPSED:	56	\$2,533,019.12
		WORK BEGAN:	7/27/2020	% ORIGINAL:	5.44%	5.63%
		EST. COMPLETION:	Late 2023	% TO DATE:	0.10%	5.63%
CONTACT			PHONE		EMAIL	
CEI PROJECT ADMINISTRATOR		Donald Brassart	(c) 813.675.5056		<a href="mailto:dbrassart@eismanrusso.com">dbrassart@eismanrusso.com</a>	
FDOT PROJECT MANAGER		Eric Jagggers	O: 352-326-7715 C: 352-459-9751		<a href="mailto:eric.jagggers@dot.state.fl.us">eric.jagggers@dot.state.fl.us</a>	
CONTRACTOR'S PROJECT MANAGER						

LAKE						
Resurface U.S. 27 from Arlington Ridge Blvd. to County Road 33						
FIN #	439139-1					
CONTRACT #	T5676					
PROJECT DESCRIPTION: Resurface U.S. 27						
					TIME	COST
CONTRACTOR:	C.W Roberts Inc.	LET DATE:	5/20/2020	ORIGINAL:	120	\$3,433,963.32
FED. AID #:		NTP:	7/17/2020	CURRENT:	123	\$3,433,963.32
FUND TYPE	Construction	TIME BEGAN:	8/16/2020	ELAPSED:	36	\$126,444.75
		WORK BEGAN:	8/17/2020	% ORIGINAL:	30.00%	3.68%
		EST. COMPLETION:	Early 2021	% TO DATE:	29.27%	3.68%
CONTACT			PHONE		EMAIL	
CEI PROJECT ADMINISTRATOR		Donald Brassart	(c) 813.675.5056		<a href="mailto:dbrassart@eismanrusso.com">dbrassart@eismanrusso.com</a>	
FDOT PROJECT MANAGER		Eric Jagggers	O: 352-326-7715 C: 352-459-9751		<a href="mailto:eric.jagggers@dot.state.fl.us">eric.jagggers@dot.state.fl.us</a>	
CONTRACTOR'S PROJECT MANAGER		Ray Gopal			<a href="mailto:Rgopal@eismanrusso.com">Rgopal@eismanrusso.com</a>	



Outside Consultant
In-House Construction
Maintenance

## Project Status Report as of September 20, 2020

Sumter						
S.R. 44 west of U.S. 301						
<b>FIN #</b>	437329-1					
<b>CONTRACT #</b>	E51A6					
<b>PROJECT DESCRIPTION:</b> Realign State Road 44 west of CSX bridge and U.S. 301						
					<b>TIME</b>	<b>COST</b>
<b>CONTRACTOR:</b>	C.W. Roberts Inc	<b>LET DATE:</b>	5/05/2020	<b>ORIGINAL:</b>	100	\$1,576,869.97
<b>FED. AID #:</b>		<b>NTP:</b>	7/14/2020	<b>CURRENT:</b>	100	\$1,576,869.97
<b>FUND TYPE</b>	Maintenance	<b>TIME BEGAN:</b>	8/4/2020	<b>ELAPSED:</b>	48	\$398,371.68
		<b>WORK BEGAN:</b>	8/4/2020	<b>% ORIGINAL:</b>	48.00%	25.26%
		<b>EST. COMPLETION:</b>	Fall 2020	<b>% TO DATE:</b>	48.00%	25.26%
<b>CONTACT</b>		<b>PHONE</b>		<b>EMAIL</b>		
<b>PROJECT ADMINISTRATOR</b>		Frank Kelch	O: 352-459-9931	<a href="mailto:Frank.Kelch@dot.fl.state.us">Frank.Kelch@dot.fl.state.us</a>		
<b>CONTRACTOR'S PROJECT MANAGER:</b>						



Outside Consultant
In-House Construction
Maintenance