

**Lake/Sumter Counties Project Status Update
as of November 17, 2020**

The following is a brief status update on major FDOT road construction projects in Lake and Sumter counties. The next cutoff date is December 13, 2020. Information is also available on www.cflroads.com. For questions, please contact Anna Taylor at 386-943-5499 or via email at Anna.Taylor@dot.state.fl.us.

Current Projects:

Replacement of Green Swamp Bridge on State Road 33 in Groveland (FDOT Financial Information Number 440311-1)

- Contract: T5637
- Contractor: Leware Construction, Inc.
- Estimated Start: Spring 2019
- Estimated Completion: Spring 2021
- Update: The contractor recently moved traffic from the temporary bridge to the new bridge. Northbound and southbound traffic will continue to alternate crossing the new bridge while workers complete construction. Traffic signals at either end of the bridge will control traffic flow.

Resurfacing of State Road 19/Bay Street in Eustis from west of Norton Avenue to Lake Saunders Drive (FDOT Financial Information Number 439138-1)

- Contract: E5Z92
- Contractor: D.A.B. Constructors, Inc.
- Estimated Start: Spring 2020
- Estimated Completion: Early 2021
- Update: The contractor is installing ADA ramps throughout project and guardrails along ramps at U.S. 441/State Road 19 interchange. Paving of Bay Street is expected to begin at the end of November.

Resurfacing U.S. 27 from Arlington Ridge to County Road 33 in Leesburg; reconstruct intersection at CR 33 to eliminate continuous green signal. (FDOT Financial Information Number 439139-1)

- Contract: T5676
- Contractor: CW Roberts Construction, Inc.
- Estimated Start: Summer 2020
- Estimated Completion: Early 2021
- Update: The contractor continues to pave southbound and northbound lanes at night. There are no complicating issues at this time.

U.S. 441 widening from Lake Ella Road to Avenida Central in Lady Lake; includes elimination of U.S. 441 overpass over County Road 25 and creation of traditional intersection at that location. (FDOT Financial Information Number 238395-5)

- Contract: T5650
- Contractor: Southland Construction, Inc.
- Estimated Start: Summer 2020
- Estimated Completion: Late 2023
- Update: The contractor continues to work on drainage features including excavation of a retention pond and installing of drainage structures and pipe

Construction of Lake Wekiva Trail in Lake and Orange counties from County Road 435 to State Road 46 (FDOT Financial Information Number 430975-5)

- Contract: T5652
- Contractor: Southland Construction, Inc.
- Estimated Start: Spring 2020
- Estimated Completion: Late 2020
- Update: The contractor is sodding the area and conducting final parking area striping. Project was originally scheduled to finish in January but is on pace to be completed in late November or early December.

Realignment of curve on North Grove Street from Bates to Laurel Oak Drive; reconfiguration of SR 19/N. Grove intersection (FDOT Financial Information Number 441370-1)

- Contract: T5714
- Contractor: Atlantic Civil Constructors, Inc.
- Estimated Start: Fall 2020
- Estimated Completion: Early 2021
- Update: The contractor is demolishing existing curbing, excavating and installing new curbing.

Widening and realigning of State Road 44 eastbound approaching the CSX bridge in Wildwood. (FDOT Financial Information Number 447329-1)

- Contract: E51A6
- Contractor: CW Roberts Contracting, Inc.
- Estimated Start: Summer 2020
- Estimated Completion: Late 2021
- Update: The contractor is compacting roadbed in some areas and laying limerock in anticipation of paving soon.